

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		SHEET OF 1 SHEETS	
1. PROJECT Dade County Beach Erosion				10. SIZE AND TYPE OF BIT MA			
2. LOCATION (Coordinates or Station) X=798,971 Y=550,662				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Corps of Engineers				12. MANUFACTURER'S DESIGNATION OF DRILL Vibracore			
4. HOLE NO. (As shown on drawing title and file number) CB-DAC-19B				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER R. Gordon				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER Tida			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 24 May 78		COMPLETED 24 May 78	
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE -57.0			
9. TOTAL DEPTH OF HOLE 7.6'				18. TOTAL CORE RECOVERY FOR BORING 100 %			
				19. SIGNATURE OF INSPECTOR Geologist: D. Posen			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVER- Y e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-57.0	0.0					BIT OR BARREL	
			SAND, light gray, medium to coarse, shell sand, silty. (SM)	1		VIBRACORE	
-64.6	7.6					-64.6	