

Hole No. CB-DUC-50

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		South Atlantic		Jacksonville District		1 OF 1 SHEETS	
1. PROJECT Duval County Beach Restoration				10. SIZE AND TYPE OF BIT See Remarks			
2. LOCATION (Coordinates or Station) See Plate B-1				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Alpine Geophysical Assoc. Inc. (Contract)				12. MANUFACTURER'S DESIGNATION OF DRILL Vibracore			
4. HOLE NO. (As shown on drawing title and file number) CB-DUC-50				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER J. Katsolis				14. TOTAL NUMBER CORE BOXES 1		15. ELEVATION GROUND WATER Tidal	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				16. DATE HOLE 5-14-74		STARTED COMPLETED 5-14-74	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE -60.0			
8. DEPTH DRILLED INTO ROCK				18. TOTAL CORE RECOVERY FOR BORING 100 %			
9. TOTAL DEPTH OF HOLE 15.0'				19. MANUFACTURER'S DESIGNATION OF DRILL GEOLOGIST: R. KRETCHMAN			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV- ERY e	BOX NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-60.0	0.0					BIT OR BARREL	
-64.0	4.0		SANDSTONE, medium hard, gray, very porous			3-1/2 Inch Diameter Vibrating Sampler	
-67.5	7.5		SAND, coarse, quartz, gray (SP)	100	1		
-75.0	15.0		SAND, coarse, quartz, green, clayey, silty (SP-SM)				
						PLATE #B-160	