


Hole No. CB-DUC-4

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		South Atlantic		Jacksonville District		OF 1 SHEETS	
1. PROJECT Duval County Beach Restoration				10. SIZE AND TYPE OF BIT See Remarks			
2. LOCATION (Coordinates or Station) SEE PLATE B-1				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Offshore, Inc. (Contract)				12. MANUFACTURER'S DESIGNATION OF DRILL Offshore, Inc. Seacore			
4. HOLE NO. (As shown on drawing title and file number) CB-DUC-4				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN DISTURBED      UNDISTURBED			
5. NAME OF DRILLER J. Patterson				14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED      DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 1-7-74      COMPLETED 1-7-74			
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE -27.9			
9. TOTAL DEPTH OF HOLE 17.5'				18. TOTAL CORE RECOVERY FOR BORING 97 %			
				19. <del>XXXXXXXXXXXXXXXXXXXX</del> GEOLOGIST: R. KRETCHMAN			

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVER- ERY e	BOX NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
-27.9	0.0					BIT OR BARREL
-33.7	5.8		SAND, fine, quartz, gray, shelly, silty (SM)			3-1/2" I.D. Vibrating Sampler
-45.4	17.5		CLAY, gray, very sandy, shelly, (CH)	97 77	1	
						PLATE #B-116