

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		Hole No. CB-CHC-12	
1. PROJECT Charlotte County Beach Restoration				10. SIZE AND TYPE OF BIT See remarks		SHEET 1 OF 1 SHEETS	
2. LOCATION (Coordinates or Station) X = 380,162 Y = 429,442				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Alpine Geophysical Associates, Inc. (Contract)				12. MANUFACTURER'S DESIGNATION OF DRILL Vibrocure			
4. HOLE NO. (As shown on drawing title and file number)				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER J. Katsolis				14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE 5-24-75		STARTED COMPLETED 5-24-75	
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE -29.0			
9. TOTAL DEPTH OF HOLE 20'				18. TOTAL CORE RECOVERY FOR BORING 100 %			
				19. SIGNATURE OF INSPECTOR GEOLOGIST: R. Kretchman			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-29.0	0.0					BIT OR BARREL	
			SANDSTONE, gray, calcareous, shelly, soft.	100	1	3-1/2" I.D. Vibrocure	
-49.0	20.0					-49.0	
			NOTE: Sample removed from Vibrocure tube, logged and placed in "NX" core box.			Figure C-16 Page C-27	