

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		SHEET 1 OF 1 SHEETS	
1. PROJECT Dade County Beach Erosion				10. SIZE AND TYPE OF BIT NA			
2. LOCATION (Coordinates or Station) X=799,414 Y=553,461				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Corps of Engineers				12. MANUFACTURER'S DESIGNATION OF DRILL Vibracore			
4. HOLE NO. (As shown on drawing title and file number) CB-DAC-98				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER R. Gordon				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE		STARTED 30 May 78	
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE		-64.0	
9. TOTAL DEPTH OF HOLE 14.0'				18. TOTAL CORE RECOVERY FOR BORING 100 %		19. SIGNATURE OF INSPECTOR Geologist: D. Rosen	
ELEVATION e	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-64.0	0.0					BIT OR BARREL	
			SAND, fine to medium, silty, sand size shells, few corals @ 30 to 50' depth, light gray. (SH)		1	VIBRACORE	
14.0						-78.0	