

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1	
1. PROJECT TOWN OF PALM BEACH				10. SIZE AND TYPE OF BIT 3"			
2. LOCATION (Coordinates or Station) X=973,836 Y=870,861				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) NGVD			
3. DRILLING AGENCY ALPINE SEISMIC				12. MANUFACTURER'S DESIGNATION OF DRILL ALPINE PNEUMATIC			
4. HOLE NO. (As shown on drawing title and file number) VC99-28				13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN disturbed: 0 undisturbed: 0			
5. NAME OF DRILLER ROB SUSKO				14. TOTAL NUMBER OF CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				15. ELEVATION GROUND WATER			
7. THICKNESS OF BURDEN 0.0 Ft.				16. DATE HOLE STARTED COMPLETED 4/8/99 4/8/99			
8. DEPTH DRILLED INTO ROCK 0.0 Ft.				17. ELEVATION TOP OF HOLE -38.9 Ft.			
9. TOTAL DEPTH OF HOLE 19.4 Ft.				18. TOTAL CORE RECOVERY FOR BORING 91 %			
				19. SIGNATURE OF GEOLOGIST L. DALESSIO			
ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS	
-38.8	.0					-38.8	0
			SAND, light gray fine with <5% shell fragments (SP)		#1	Sample #1, Depth = 2.0' 0.15mm, 0.73 phi sorting 1.4% silt	
-41.5	2.6				#2	Sample #2, Depth = 2.8' 0.26 mm, 1.27 phi sorting 1.2% silt	2.5
-41.9	3.0		SAND, gray medium with 10-15% shell fragments (SP)				
			SAND, light gray fine with <5% shell and coral fragments (SP)		#3	Sample #3, Depth = 6.0' 0.16 mm, 0.48 phi sorting 1.3% silt	5
							7.5
					#4	Sample #4, Depth = 10.0' 0.14 mm, 0.51 phi sorting 4.4% silt	10
-50.1	11.2		SAND, tan fine with <5% shell fragments (SP)		#5	Sample #5, Depth = 12.5' 0.17 mm, 0.62 phi sorting 1.6% silt	12.5
-52.8	14.0		SAND, gray fine with <5% shell fragments (SP)		#6	Sample #6, Depth = 16.0' 0.13 mm, 0.57 phi sorting 3.0% silt	15
-56.5	17.6						17.5
			NOTES: 1. Soils are visually classified in accordance with the Unified Soils Classification System.				20
							22.5