

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		SHEET 1 OF 1	
1. PROJECT INDIAN RIVER COUNTY 1999				10. SIZE AND TYPE OF BIT 4" VIBRACORE			
2. LOCATION (Coordinates or Station) X=727582.700 Y=1185070.300				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) NGVD			
3. DRILLING AGENCY Applied Technology and Management, Inc.				12. MANUFACTURER'S DESIGNATION OF DRILL PNEUMATIC VIBRACORE			
4. HOLE NO. (As shown on drawing title and file number) IR-S-1				13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN disturbed: 4 undisturbed: 0			
5. NAME OF DRILLER T. Mason				14. TOTAL NUMBER OF CORE BOXES 2			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				15. ELEVATION GROUND WATER			
7. THICKNESS OF BURDEN 0 Ft.				16. DATE HOLE STARTED COMPLETED 6-27-99 6-27-99			
8. DEPTH DRILLED INTO ROCK 0 Ft.				17. ELEVATION TOP OF HOLE -25.8 Ft.			
9. TOTAL DEPTH OF HOLE 17.2 Ft.				18. TOTAL CORE RECOVERY FOR BORING 100 %			
				19. SIGNATURE OF G. ZARILLO, SEA, INC			
ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS	
-25.8	.0					-25.8	0
			Tan medium to fine sand, shell frags, whole shells to 1 inch. (SP)		0.5		
				100			2.5
					4.0		
						-30.8	5
-31.9	6.1		Light grey medium to fine sand, shell fragments to 1 inch. (SP)				
				100			7.5
					8.0		
						-35.8	10
-36.7	10.9		Grey fine sand, scattered whole shells to 1.5 inches, small shell frags. (SP)				
				100			12.5
					13.0		
-38.0	13.2		Grey fine sand, small shell frags, scattered whole shells to 1 inch. (SP)				
						-40.8	15
				100			
-43.0	17.2					-43.0	17.5
							20
							22.5
						Composite 0-16.8	