

DRILLING LOG		DIVISION SOUTH ATLANTIC		INSTALLATION JACKSONVILLE DISTRICT		Hole No. CB-MC99-4	
1. PROJECT MARTIN COUNTY		10. SIZE AND TYPE OF BIT 4" dia. Vibrocage		SHEET 1 OF 1 SHEETS			
2. LOCATION X 776716 Y 1044678		11. DATUM FOR ELEVATION SHOWING or USU MLLW		12. MANUFACTURER'S DESIGNATION OF DRILL VIBRA-CORE (SNELL)			
3. DRILLING AGENCY WILMINGTON DISTRICT		13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN 2		DISTURBED 2 UNDISTURBED 0			
4. HOLE NO. (as shown on drawing 1816 and 12a number) CB-MC99-4		14. TOTAL NUMBER CORE BOXES N/A		15. ELEVATION GROUND WATER N/A			
5. NAME OF DRILLER JERRY FULCHER CRANE OPERATOR		16. DATE HOLE STARTED 08/25/99 COMPLETED 08/25/99		17. ELEVATION TOP OF HOLE -23.5 MLLW			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED DEG. FROM VERT.		18. TOTAL CORE RECOVERY FOR BORING N/A		19. SIGNATURE OF INSPECTOR Bob Keisler, PE			
7. THICKNESS OF OVERBURDEN N/A		8. DEPTH DRILLED INTO ROCK 0.0'		9. TOTAL DEPTH OF HOLE 11.0'			
ELEVATION MLLW	DEPTH feet	LEGEND	CLASSIFICATION OF MATERIALS (Description)	X CORE RECOV- ERY	BOX OR SAMPLE NO. JAR	REMARKS (Drilling time, water loss, depth of weathering, etc. if standard)	
-23.5	0		SAND - poorly graded SILTY, FINE TO medium GRAY, WITH SHELL Fragments (SPSM)		0.5'	Time Begin Vibracoring: 11:20 hrs.	
	2				1.0'	Soils field classified by Larry Benjamin, Civil Engineer Technician	
	4				4.5'		
	5.8				5.0'	VIBRACORE BORING From 0.0' to 11.0' Ran: 11.0' Rec: 5.8'	
-29.3	5.8		ASSUMED NOT RECOVERED				
	8						
	10						
-34.5	11		BOTTOM OF HOLE AT 11.0' SOILS ARE FIELD VISUALLY CLASSIFIED IN ACCORDANCE WITH THE UNIFIED SOIL CLASSIFICATION SYSTEM				

PRELIMINARY