

## Hole No.CB-NC-13

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		SHEET 1 OF 1		
1. PROJECT Nassau County Beach Nourishment				10. SIZE AND TYPE OF BIT See Remarks				
2. LOCATION (Coordinates or Station) X=732,032 Y=207,608				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW (FEET)				
3. DRILLING AGENCY Corps of Engineers				12. MANUFACTURER'S DESIGNATION OF DRILL Failing 1500				
4. HOLE NO. (As shown on drawing title and file number) CB-NC-13				13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN disturbed: 5 undisturbed: 0				
5. NAME OF DRILLER J. Detloff				14. TOTAL NUMBER OF CORE BOXES 1				
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				15. ELEVATION GROUND WATER TIDAL				
7. THICKNESS OF BURDEN Ft.				16. DATE HOLE STARTED COMPLETED 1/29/76 1/29/76				
8. DEPTH DRILLED INTO ROCK 0 Ft.				17. ELEVATION TOP OF HOLE -29.0 Ft.				
9. TOTAL DEPTH OF HOLE 8 Ft.				18. TOTAL CORE RECOVERY FOR BORING 84 %				
				19. SIGNATURE OF Civil Engineer D. Hyatt Civil Engineer				
ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS Bit or Barrel		
-29.0	.0					-29.0	0	
-30.0	1.0		SAND, fine quartz, some shell, clayey, gray (SC)	75	1	2" SAMPLER		
-31.0	2.0		CLAY, sandy, gray (CH)		2			
-33.0	4.0		SAND, fine quartz, some shell, clayey, gray (SC)		3			
			CLAY, sandy, layers of shell, gray (CH)		4		-34.0	5
-35.0	6.0		below -35.0, no shell, trace sand		5		2" SAMPLER	7.5
-37.0	8.0			100		-37.0		
			NOTE: Soils are field visually classified in accordance with the Unified Soils Classification System.  Samples recovered using a 2 inch (I.D.) sampler, 5 feet long, driven with a 300 pound hammer, 18 inch drop				10 12.5 15 17.5 20 22.5	