

Boring Designation Juno16-10

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT Juno 2016 Palm Beach County				9. SIZE AND TYPE OF BIT 4.0 In.			
2. BORING DESIGNATION JUNO16-10				10. COORDINATE SYSTEM/DATUM Florida State Plane East		HORIZONTAL NAD 1983	
3. DRILLING AGENCY Olsen Associates Inc				11. MANUFACTURER'S DESIGNATION OF DRILL 4-inch pneumatic		VERTICAL NAVD 88	
4. NAME OF DRILLER American Vibracore Services				12. TOTAL SAMPLES		DISTURBED UNDISTURBED (UD)	
5. DIRECTION OF BORING <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				13. TOTAL NUMBER CORE BOXES		14. ELEVATION GROUND WATER	
6. THICKNESS OF OVERBURDEN 0.0 Ft.				15. DATE BORING		STARTED 03-03-16	
7. DEPTH DRILLED INTO ROCK 0.0 Ft.				16. ELEVATION TOP OF BORING -69.9 Ft.		COMPLETED 03-03-16	
8. TOTAL DEPTH OF BORING 17.0 Ft.				17. TOTAL RECOVERY FOR BORING 17 Ft.		18. SIGNATURE AND TITLE OF INSPECTOR	

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS Depths and elevations based on measured values	% REC.	BOX OR SAMPLE	REMARKS
-69.9	0.0					
-72.1	2.2		Very abundant white and gray shell fragments and whole shells in fine gravel range, matrix of medium to fine quartz sand., (10YR-6.5/1), (SW).		0.5	Sample #0.5, Depth = 0.5'
					3	Sample #3, Depth = 3.0'
					6	Sample #6, Depth = 6.0'
			Medium to fine quartz sand, some white shell fragments and whole shells in coarse sand to fine gravel range., (10YR-6.5/1), (SP).		9	Sample #9, Depth = 9.0'
					12	Sample #12, Depth = 12.0'
-85.1	15.2				Comp 1	Sample #Comp 1, Depth = 14.0' Composite 1 (0-12.0)
-86.9	17.0		Weakly cemented carbonate sand and coral fragments, description friable limestone., white (10YR-8/1), (GW).		Comp 2	Sample #Comp 2, Depth = 15.0' Composite 2 (0-10.0)
			End of Boring			

FLORIDA DEP ROSS JUNO16.GPJ FL DEP ROSS.GDT 6/16/16