Hole No. CB-DAC-20B

DRILLING LOG	DIVISION: South Atlantic	INSTALLATION: Jacksonville District	SHEET 1 OF 1 SHEETS

1. PROJECT: Dade County Beach Erosion
2. LOCATION (Coordinates or Station): X=799,365 Y=550,539
3. DRILLING AGENCY: Corps of Engineers
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-20B
5. NAME OF DRILLER: R. Gordon
6. DIRECTION OF HOLE: [XX] VERTICAL [ ] INCLINED _____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN
8. DEPTH DRILLED INTO ROCK
9. TOTAL DEPTH OF HOLE: 3.2'
10. SIZE AND TYPE OF BIT: NA
11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLW
12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED: ; UNDISTURBED:
14. TOTAL NUMBER CORE BOXES
15. ELEVATION GROUND WATER: Tidal
16. DATE HOLE: STARTED 24 May 78; COMPLETED 24 May 78
17. ELEVATION TOP OF HOLE: -61.0
18. TOTAL CORE RECOVERY FOR BORING: 100 %
19. SIGNATURE OF INSPECTOR: Geologist: D. Rosen

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
-61.0	0.0					BIT OR BARREL -61.0
-64.2	3.2		SAND, fine to coarse, light gray, slightly shelly, silty shell sand, (SM) below depth 2.5' the sample is approximately 65% fragments of hard coral. (SP)			-64.2