Hole No. CB-DAC-15B

DRILLING LOG	DIVISION: South Atlantic	INSTALLATION: Jacksonville District	SHEET 1 OF 1 SHEETS
1. PROJECT: Dade County Beach Erosion		10. SIZE AND TYPE OF BIT: NA	
2. LOCATION (Coordinates or Station): X=799,237 Y=552,065		11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLW	
3. DRILLING AGENCY: Corps of Engineers		12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore	
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-15B		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED / UNDISTURBED	
5. NAME OF DRILLER: R. Gordon		14. TOTAL NUMBER CORE BOXES	
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED ____ DEG. FROM VERT.		15. ELEVATION GROUND WATER: Tidal	
		16. DATE HOLE: STARTED 24 May 78 / COMPLETED 24 May 78	
7. THICKNESS OF OVERBURDEN		17. ELEVATION TOP OF HOLE: -65.0	
8. DEPTH DRILLED INTO ROCK		18. TOTAL CORE RECOVERY FOR BORING: 100 %	
9. TOTAL DEPTH OF HOLE: 11.9'		19. SIGNATURE OF INSPECTOR: Geologist: D. Rosen	

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
						BIT OR BARREL
						-65.0
-65.0	0.0		SAND, light gray, medium to coarse, slightly silty, slightly shelly, shell sand. (SP-SM)			VIBRACORE
				1		
-76.9	11.9					-76.9