CB-DAC-27C

DRILLING LOG	South Atlantic	Jacksonville District	SHEET 1 OF 1 SHEETS

1. PROJECT: Dade County Beach Erosion
2. LOCATION (Coordinates or Station): X=799,098 Y=543,318
3. DRILLING AGENCY: Corps of Engineers
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-27C
5. NAME OF DRILLER: P. Gordon
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED _____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN:
8. DEPTH DRILLED INTO ROCK:
9. TOTAL DEPTH OF HOLE: 1.3'
10. SIZE AND TYPE OF BIT: 1A
11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLW
12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED: UNDISTURBED:
14. TOTAL NUMBER CORE BOXES:
15. ELEVATION GROUND WATER: Tidal
16. DATE HOLE: STARTED 29 May 78 COMPLETED 29 May 78
17. ELEVATION TOP OF HOLE: -57.0
18. TOTAL CORE RECOVERY FOR BORING: 100 %
19. SIGNATURE OF INSPECTOR: Geologist: D. Rosen

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
-57.0	0.0					BIT OR BARREL -57.0
-58.3	1.3		LIMESTONE and CORAL, medium hard, shelly, fragments less than 3" across.			-58.3