CB-DAC-28C

DRILLING LOG

DIVISION: South Atlantic

INSTALLATION: Jacksonville District

SHEET 1 of 1 SHEETS

1. PROJECT: Dade County Beach Erosion
2. LOCATION (Coordinates or Station): X=798,521 Y=543,739
3. DRILLING AGENCY: Corps of Engineers
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-28C
5. NAME OF DRILLER: R. Gordon
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED _____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN
8. DEPTH DRILLED INTO ROCK
9. TOTAL DEPTH OF HOLE: 0.9'
10. SIZE AND TYPE OF BIT: N/A
11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLW
12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED: ; UNDISTURBED:
14. TOTAL NUMBER CORE BOXES
15. ELEVATION GROUND WATER: Tidal
16. DATE HOLE: STARTED 27 May 78; COMPLETED 27 May 78
17. ELEVATION TOP OF HOLE: -51.0
18. TOTAL CORE RECOVERY FOR BORING: 100 %
19. SIGNATURE OF INSPECTOR: Geologist: D. Rosen

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
-51.0	0.0					BIT OR BARREL -51.0
-51.9	0.9	. . . .	SAND, light gray, medium to coarse, slightly silty, shell sand. (SP)		1	VIBRACORE -51.9