CB-DAC-26C

DRILLING LOG	South Atlantic	Jacksonville District	SHEET 1 OF 1 SHEETS

1. PROJECT: Dade County Beach Erosion
2. LOCATION (Coordinates or Station): X=799,188 Y=542,489
3. DRILLING AGENCY: Corps of Engineers
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-26C
5. NAME OF DRILLER: R. Gordon
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED _____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN:
8. DEPTH DRILLED INTO ROCK:
9. TOTAL DEPTH OF HOLE: 2.2'
10. SIZE AND TYPE OF BIT: "A"
11. DATUM FOR ELEVATION SHOWN (USM or MSL): MLW
12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED: - UNDISTURBED:
14. TOTAL NUMBER CORE BOXES:
15. ELEVATION GROUND WATER: Tidal
16. DATE HOLE: STARTED 29 May 78 COMPLETED 29 May 78
17. ELEVATION TOP OF HOLE: -57.0
18. TOTAL CORE RECOVERY FOR BORING: 100 %
19. SIGNATURE OF INSPECTOR: Geologist: D. Rosen

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
						BIT OR BARREL
-57.0	0.0					-57.0
			CORAL, hard, gray, mostly in pieces 1" to 3" across. Silty and sandy, very shelly.		1	VIBRACORE
-59.2	2.2					-59.2