Hole No. PVC-153-84

DRILLING LOG	DIVISION: SOUTH ATLANTIC	INSTALLATION: MOBILE DISTRICT	SHEET 1 OF 1 SHEETS
1. PROJECT: BAY COUNTY, FLORIDA PANAMA CITY BEACH - OFFSHORE		10. SIZE AND TYPE OF BIT: 4" X 30' VIBRACORE	
2. LOCATION (Coordinates or Station): ZONE FLN: N 448255 E 1543565		11. ELEVATION DATUM: WATER LEVEL, FEET COORDINATE DATUM: STATE PLANE, NAD27, FEET	
3. DRILLING AGENCY: MOBILE DISTRICT		12. MANUFACTORER'S DESIGNATION OF DRILL: JACKUP BARGE	
4. HOLE NO. (As shown on drawing title and file number): PVC-153-84		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED 2 / UNDISTURBED 0	
5. NAME OF DRILLER		14. TOTAL NUMBER CORE BOXES: 0	
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED — DEG. FROM VERTICAL		15. ELEVATION GROUNDWATER: 66.0' UNDERWATER	
7. THICKNESS OF OVERBURDEN: -		16. DATE HOLE: STARTED 31 AUG 84 / COMPLETED 31 AUG 84	
8. DEPTH DRILLED INTO ROCK: -		17. ELEVATION TOP OF HOLE: EL. -66.0	
9. TOTAL DEPTH OF HOLE: 21.5 (EL. -87.5)		18. TOTAL CORE RECOVERY FOR BORING	
		19. SIGNATURE OF INSPECTOR	DRAFTED: RLN / CHECKED

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY OR W.C. e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g SPT BLOWS/FT
			(SM) MED. GRAIN, TR. SHELL, GREEN AND GRAY		JAR #1	LAB. CLASS. SP-SM, 7.1% FINES, MUNSELL 5Y 4/1 (D. GRAY)
	5.0					
	10.0		(SM) MED. GRAIN, TR. CLAY, BROWN		JAR #2	LAB. CLASS. SP, 3.0% FINES, MUNSELL 5YR 3/2 (D. REDDISH BROWN)
	15.0					
	20.0					
-87.5	21.5					B.O.H.