Hole No. PVC-178-84

| DRILLING LOG | DIVISION: SOUTH ATLANTIC | INSTALLATION: MOBILE DISTRICT | SHEET 1 OF 1 SHEETS |
|---|---|---|---|
| 1. PROJECT: BAY COUNTY, FLORIDA<br>PANAMA CITY BEACH - OFFSHORE | | 10. SIZE AND TYPE OF BIT: 4" X 30' VIBRACORE | |
| 2. LOCATION (Coordinates or Station): ZONE FLN: N 455193 E 1533746 | | 11. ELEVATION DATUM: WATER LEVEL, FEET<br>COORDINATE DATUM: STATE PLANE, NAD27, FEET | |
| 3. DRILLING AGENCY: MOBILE DISTRICT | | 12. MANUFACTORER'S DESIGNATION OF DRILL: JACKUP BARGE | |
| 4. HOLE NO. (As shown on drawing title and file number): PVC-178-84 | | 13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED 4; UNDISTURBED 0 | |
| 5. NAME OF DRILLER | | 14. TOTAL NUMBER CORE BOXES: 0 | |
| 6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED; DEG. FROM VERTICAL | | 15. ELEVATION GROUNDWATER: 61.0' UNDERWATER | |
| 7. THICKNESS OF OVERBURDEN: - | | 16. DATE HOLE: STARTED 30 AUG 84; COMPLETED 30 AUG 84 | |
| 8. DEPTH DRILLED INTO ROCK: - | | 17. ELEVATION TOP OF HOLE: EL. -61.0 | |
| 9. TOTAL DEPTH OF HOLE: 26.4 (EL. -87.4) | | 18. TOTAL CORE RECOVERY FOR BORING | |
| | | 19. SIGNATURE OF INSPECTOR | DRAFTED: RLN; CHECKED |

| ELEVATION a | DEPTH b | LEGEND c | CLASSIFICATION OF MATERIALS (Description) d | % CORE RECOVERY OR W.C. e | BOX OR SAMPLE NO. f | REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g |
|---|---|---|---|---|---|---|
| | 5.0 | | (SM) F. GRAIN, TR. SHELL & CLAY, BROWN | | JAR #1 | LAB. CLASS. SP-SM, 6.9% FINES, MUNSELL 5Y 2.5/1 (BLACK) |
| -67.7 | 6.7 | | | | | |
| | 10.0 | | (SC) F. GRAIN, BROWN AND GRAY | | JAR #2 | LAB. CLASS. SP, 4.0% FINES, MUNSELL 5Y 5/3.5 (OLIVE) |
| -72.8 | 11.8 | | | | | |
| | 15.0 | | (SM) MED. GRAIN, LIME/SAND, GREEN AND GRAY | | JAR #3 | LAB. CLASS. SM, 12.1% FINES, MUNSELL 5Y 4/2 (OLIVE GRAY) |
| | 20.0 | | | | JAR #4 | LAB. CLASS. SM, 22.2% FINES |
| | 25.0 | | | | | |
| -87.4 | 26.4 | | | | | B.O.H. |