JET PROBE LOG

PROJECT: LONGBOAT KEY JET PROBES LBK - 7 JET PROBE: LBJP-68

COORDINATES:
N = 1127223
E = 237749

DATE: AUG. 16, 1995
START TIME: 0914
END TIME: 0917

WATER DEPTH: 36.0 Ft. NGVD
TOP DIVER : SJ
BOTTOM DIVER : MA

LENGTH OF PVC PIPE: 20.0'

PENETRATION DEPTH: 9.5'

JET PUMP TYPE: BRIGGS & STRATTON 3.0 HP
GAL / HR : 8460

DIAMETER OF PIPE: 1.5"

SUPPORT VESSEL: CPE II

POSITIONING: DIFFERENTIAL GPS
TRIMPLE 400SE / USCG BEACON
NAVIGATION SYSTEM ; "HYPACK"

WEATHER:

WIND
DIR: EAST
SPEED: 0 - 5 Kt

WAVES
DIR: NORTH
HEIGHT: 0 - 1 Ft.

CURRENT
DIR: NORTH
SPEED: 0 - 1 Kt

ELEV. (NGVD)	SAND DEPTH	DESCRIPTION
-36.0'	BOTTOM	
	1 – 5	SAND
-45.5'	6 – 9.5	SAND / SHELL FRAG.
	10	ROCK
	11 – 24	

LEGEND

SAND, SHELL HASH, SHELL FRAG, ROCK FRAG, CORAL FRAG, RUBBLE, SILT, MUD, ROCK

TURBIDITY :
TOP (0' - 5') : MODERATE
BOTTOM (5' - 9.5') : HIGH

DRAWN BY : MDA
CHECK BY : JLA
COMM. NO : 8488.05

JET PROBE LOG

PROJECT: LONGBOAT KEY JET PROBES LBK - 7 JET PROBE: LBJP-69

COORDINATES:
N = 1126989
E = 235355

DATE: AUG. 15, 1995
START TIME: 1725
END TIME: 1728

WATER DEPTH: 35.0 Ft. NGVD
TOP DIVER : SJ
BOTTOM DIVER : MA

LENGTH OF PVC PIPE: 20.0'

PENTERATION DEPTH: 14.0'

JET PUMP TYPE: BRIGGS & STRATTON 3.0 HP
GAL / HR : 8460

DIAMETER OF PIPE: 1.5"

SUPPORT VESSEL: CPE II

POSITIONING: DIFFERENTIAL GPS
TRIMPLE 400SE / USCG BEACON
NAVIGATION SYSTEM ; "HYPACK"

WEATHER:

WIND
DIR: NORTH
SPEED: 5 - 10 Kt

WAVES
DIR: NORTH
HEIGHT: 2 - 4 Ft.

CURRENT
DIR: NORTH
SPEED: 2 - 3 Kt

ELEV. (NGVD)	SAND DEPTH	DESCRIPTION
-35.0'	BOTTOM	
	1 – 13	SAND
-49.0'	14	ROCK
	15 – 24	

LEGEND

SAND, SHELL HASH, SHELL FRAG, ROCK FRAG, CORAL FRAG, RUBBLE, SILT, MUD, ROCK

TURBIDITY :
TOP (0' - 5') : LOW
BOTTOM (5' - 14') : MODERATE

DRAWN BY : MDA
CHECK BY : JLA
COMM. NO : 8488.05

COASTAL PLANNING & ENGINEERING, INC