Hole No. S2T6

DRILLING LOG	DIVISION SOUTH ATLANTIC	INSTALLATION MOBILE DISTRICT	SHEET 1 OF 1 SHEETS

1. PROJECT SANTA ROSA COUNTY	10. SIZE AND TYPE OF BIT 4" x 20' VIBRACORE
2. LOCATION (Coordinates or Station) E: 1217469.92 N: 500817.67	11. ELEVATION DATUM MLLW COORDINATE DATUM NAD-83
3. DRILLING AGENCY ALPINE OCEAN SEISMIC SURVEY, INC.	12. MANUFACTORER'S DESIGNATION OF DRILL R/V ATLANTIC TWIN
4. HOLE NO. (As shown on drawing title and file number) S2T6	13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED N/A; UNDISTURBED N/A
5. NAME OF DRILLER FRANCESCO GERVASI	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE [X] VERTICAL [ ] INCLINED DEG. FROM VERTICAL	15. ELEVATION GROUNDWATER 61.6' UNDERWATER
7. THICKNESS OF OVERBURDEN N/A	16. DATE HOLE: STARTED 10-2-00; COMPLETED 10-2-00
8. DEPTH DRILLED INTO ROCK N/A	17. ELEVATION TOP OF HOLE 61.6' UNDERWATER
9. TOTAL DEPTH OF HOLE 19.36'	18. TOTAL CORE RECOVERY FOR BORING 19.00'
	19. SIGNATURE OF INSPECTOR; DRAFTED TAM; CHECKED

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY OR W.C. e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g SPT BLOWS/FT
			(SP) MED QTZ SAND TRACE SHELL		0.0-0.3	MUNSELL 10YR 8/1 (WHITE)
	5.0				4.0-4.3	MUNSELL 10YR 8/1 (WHITE)
					5.5-5.8	MUNSELL 10YR 8/1 (WHITE)
-70.1	8.5				8.0-8.3	MUNSELL 10YR 8/1 (WHITE)
-71.6	10.0		(SP-SM) SILTY QTZ SAND		9.0-9.3	MUNSELL 10YR 6/3 (PALE BROWN)
-74.4	12.8		(SP) SHELLY QTZ SAND		10.5-10.8	MUNSELL 10YR 8/1 (WHITE)
-76.6	15.0		(OL-SM) ORGANIC-RICH SILTY SAND		14.0-14.3	MUNSELL 10YR 3/1 (VERY DK. GRAY)
			(SP-SM) MOTTLED & INTERBEDDED ORGANIC-RICH QUARTZ SILT AND SILTY QTZ SAND		15.0-15.3	MUNSELL 10YR 3/1 (VERY DK. GRAY)
					17.0-17.3	MUNSELL 10YR 3/1 (VERY DK. GRAY)
-81.6	20.0				19.5-19.8	MUNSELL 10YR 3/1 (VERY DK. GRAY)

ENG FORM 1836
(CADD Facsimile)

PROJECT SANTA ROSA CO., FLORIDA
NAVARRE BEACH, OFFSHORE

HOLE NO. S2T6