Hole No. PVC-88-84

DRILLING LOG	DIVISION: SOUTH ATLANTIC	INSTALLATION: MOBILE DISTRICT	SHEET 1 OF 1 SHEETS
1. PROJECT: BAY COUNTY, FLORIDA PANAMA CITY BEACH - OFFSHORE		10. SIZE AND TYPE OF BIT: 4" X 30' VIBRACORE	
2. LOCATION (Coordinates or Station): ZONE FLN: N 435367 E 1576252		11. ELEVATION DATUM: WATER LEVEL, FEET COORDINATE DATUM: STATE PLANE, NAD27, FEET	
3. DRILLING AGENCY: MOBILE DISTRICT		12. MANUFACTORER'S DESIGNATION OF DRILL: JACKUP BARGE	
4. HOLE NO. (As shown on drawing title and file number): PVC-88-84		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED 4 / UNDISTURBED 0	
5. NAME OF DRILLER		14. TOTAL NUMBER CORE BOXES: 0	
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED — DEG. FROM VERTICAL		15. ELEVATION GROUNDWATER: 29.0' UNDERWATER	
7. THICKNESS OF OVERBURDEN: -		16. DATE HOLE: STARTED 25 AUG 84 / COMPLETED 25 AUG 84	
8. DEPTH DRILLED INTO ROCK: -		17. ELEVATION TOP OF HOLE: EL. -29.0	
9. TOTAL DEPTH OF HOLE: 23.8 (EL. -52.8)		18. TOTAL CORE RECOVERY FOR BORING	
		19. SIGNATURE OF INSPECTOR / DRAFTED / CHECKED: RLN	

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY OR W.C. e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g SPT BLOWS/FT
			(SP) MED. TO C. W/TR. SHELL, WHITE		JAR #1	LAB. CLASS. SP, 1.3% FINES, MUNSELL 2.5Y 7/2 (L. GRAY)
-32.4	3.4					
	5.0		(SM) MED. GRAIN, BROWN		JAR #2	MUNSELL 2.5Y 5/2 (GRAYISH BROWN)
	10.0					
	15.0		(SM) MED. GRAIN, BROWN		JAR #3	MUNSELL 2.5Y 4/2 (D. GRAYISH BROWN)
	20.0					
			(SM) GRAIN, SIY. W/TR. SHELL, BROWN		JAR #4	
-52.8	23.8					B.O.H.